



CONTROL CO-ORD LIST WG 19				
NAME	CONST	Y	X	Z
49 DC18	32563.60	57512.49	59.589	TOWN SURVEY MARK
51 DC18	32979.89	57269.62	59.115	TOWN SURVEY MARK
AP1	32602.84	57216.69	60.382	12mm RIP IN KERB
110 DC19	31840.41	57296.73	55.592	TOWN SURVEY MARK
AP2	31163.77	57042.28	49.064	HOLE IN CONCRETE
AP3	30848.60	57213.88	47.408	HOLE IN CONCRETE
TSM1	30875.54	57297.33	46.670	TOWN SURVEY MARK
MP1	30488.39	57248.60	44.076	HOLE IN CONCRETE
123DC19	29879.90	57374.56	43.601	TOWN SURVEY MARK
MP2	29465.05	57599.58	48.361	HOLE IN CONCRETE
TSM2	29469.23	57851.42	47.813	TOWN SURVEY MARK

LEGEND	
CL	COVER LEVEL
EB	ELECTRICAL BOX
SP	SIGN POST
PM	PIPE MARKER
FH	FIRE HYDRANT
WM	WATER METER
TOP	TOP OF PIPE
IL	INVERT LEVEL
LP	LIGHT POLE
TEL	TELEPHONE POLE
SV	STOP VALVE

LEGEND	
---	STORMWATER
---	ELECTRICAL
X X	FENCES
---	BANKS
---	WALLS
---	SEWER
---	WATER

LEGEND	
---	ROAD SIDEWALKS
---	ASPHALT SIDEWALKS
---	STONE PITCHING
---	CONCRETE
---	BLOCK PAVING
---	NEW ROAD RESERVE
---	EXISTING ROAD RESERVE
---	GUARDRAIL